COMPLETION REPORT

1	Name Of Work	**Construction Of RCC Drain 8th Cross And 10th Cross In kalyana Nagara in Ward No.13 Shettyhalli Sub Division.**
2	Sanctioned Estimate No.& Date	EE/DD/AS/545/2017-18, Date:24.11.2017 EE/DD/TS/383/2017-18, Date:25.11.2017
3	Head Of Account which is chargeable	P-1771
4	Instrument Order No. & Date	BBMP/EE/DD/WO/245/2017-18, Date:28-02-2018
5	Name Of Contractor	**UMESH N**
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	
7	Measurement recorded in	M.B No: 633 Page No: 63279-63289
8	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No, - do - 633 Page No, - do - 63279-63289
9	Name of the office/official in charge of the work	
10	m) Asst.Eng/Junior Eng	V. R. Krishnappa
	n) Asst.Exe Engineer	Jayalingappa.

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
20.07p	1900829	—	99171

19)Certified that the above work has been completed within the stipulated time noted in the

20)Certified that the contractor has delayed and completed the work for which necessary fine recovered

21) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner